

SLAB REINFORCEMENT SCHEDULE

PROJECT: Ground Slab — 800m² Industrial Floor | DATE: 2026-06-14 | CODE: EN 1992-1-1:2004

MARK	h (mm)	SPAN (m)	T-X	T-Y	B-X	B-Y	As,bot (mm ² /m)	UTIL	STATUS	N
GS1	200	5.0	H10@200	H10@200	H10@200	H10@200	393	<div style="width: 165%;"></div>	165% FAIL	1

TOTAL REINFORCEMENT (indicative): 308.269 t | 1 slab type(s) | Spec: EN 1992-1-1 | Grade: B500B